



13-Aug-2025

METROPOLITAN MEDICAL CENTER

ATTN: MS. KAT/THERESA

1357 G. MASANGKAY ST., TONDO MANILA CITY

TEL: 0956-3453958

Sir/ Madam,

This is to bill you on the service job done to your unit for the month of JULY 2025.

Details of the charges are stated below and a copy of the Service Job Report is attached for your references:

DATE ATTENDED	SJR #	QUANTITY/MODEL	SERVICE JOB DONE	LOCATION	AMOUNT
04-Jul-25	HO-00256741	(1) KSM-IW25-WCT10M1M32	INSTALLATION	BLOOD BANK AREA	40,662.72
04-Jul-25	HO-00256742	(1) KSM-IW25-WCT10M1M32	INSTALLATION	BLOOD BANK AREA	
04-Jul-25	HO-00256743	(1) KSM-IW25-WCT10M1M32	INSTALLATION	HISPATHOLOGY SECTION	23,486.40
TOTAL AMOUNT DUE					P. 64,149.12

Notes:

* If check payment, please prepare check payable to **Kolin Philippines International Inc.**

Account #: 011808000428 - BDO - KALAYAAN


* In case thru Bank Deposit under BDO Account, kindly indicate **(1) SJR#** as Reference No. on the deposit slip
Kindly send proof of payment to **viber 0917-8078607** or E-mail to: **kmi_asst@kolinphil.com.ph**

For any clarifications please feel free to call the Undersigned on this telephone number **8852-6473**.

Prepared by:


Janellen S. Lim
KMI - Assistant

Noted by:


Mari Nathaniel R. Flores
KMI - Supervisor

Received by:

Signature over printed name

 **Kolin Philippines Int'l., Inc.**

Plant and Head Office:
Blk 3 Lt 5 Main Drive, FCIE Compound,
Brgy. Langkaan I, Dasmariñas, Cavite
Tel.: (632) 8749-2118
Fax (046) 402-0793
www.kolinphil.com.ph / kolinphilippines

Operation Office:
1854 Sta. Rita St., Guadalupe Nuevo,
Makati City
Tel.: (632) 8851-2711, 12 or 15
Fax: (632) 8852-2170
Sales Dept. Fax: (632) 8852-4791



KOLIN PHILS. INT'L. INC.
STATEMENT OF ACCOUNT / SUMMARY CLAIMS
KOLIN PHILS. INT'L. INC.
STATEMENT OF ACCOUNT / SUMMARY CLAIMS


ASC NAME:	AGD AIRCON & REFRIGERATION SERVICES
SOA #	202507-10
PERIOD COVER:	JULY 12, 2025
DATE SUBMITTED:	JULY 23, 2025

NO.	SJR No.	Customer Name	Customer Address	Contact No.	Model	DOP	Serial Indoor	Serial Outdoor	Dealer	Date Attended	Date Finished	Job done	REBATES	Other Remarks
1	HO-00256741	Metropolitan Medical Cente	Ground Fir, Tutuban Center Mall, CM Recto Ave. , Brgy. 49 Zone 4 Tondo, MANILA CITY	0949-4579965	KSM-1W25-WCT1OM1M32-18672501-19566-186	05/19/2025	18672501-19566	18682408-17411	KOLIN PHILS	07/04/2025	07/12/2025	INSTALLATION OF 2HP KOLIN FLOOR MOUNTED UNIT	40,662.72	BLOOD BANK
2	HO-00256942	Metropolitan Medical Cente	Center Mall, CM Recto Ave. , Brgy. 49 Zone 4 Tondo, MANILA CITY	0949-4579965	KSM-1W25-WCT1OM1M32	05/19/2025	18672501-18968	18682501-19233	KOLIN PHILS	04/07/2025 7/4	04/07/2025 7/4	INSTALLATION OF 2HP KOLIN FLOOR MOUNTED UNIT		BLOOD BANK
3	HO-00256743	Metropolitan Medical Cente	Ground Fir, Tutuban Center Mall, CM Recto Ave. , Brgy. 49 Zone 4 Tondo, MANILA CITY	0949-4579965	KSM-1W25-WCT1OM1M32-18672501-19566-186	05/19/2025	18672501-18897	18682501-19071	KOLIN PHILS	07/04/2025	07/12/2025	INSTALLATION OF 2HP KOLIN FLOOR MOUNTED UNIT	23,486.40	HISPATHOLOGY SECTION
													64,149.12	

If the date installation is more than a month, input the reason in column of other remarks.

PREPARED BY: Charisse Bullen
Contact number: +639171143849

RECEIVED
JUL 23 2025

BY: 

DATE PROCESSED:
DATE AUDITED:
AUDIT RETURNED:
DATE RE-IMBURSEMENT:



AGD AIRCON & REFRIGERATION SERVICES

#93 M.H. del Pilar, Tugatog, Malabon City
0956-1988473 | 0917-7940234 | 0917-1143849 | 02-8293 2332
agdairconandrefservices@gmail.com
arcelito.dalit@gmail.com

Greetings!

We are pleased to send below quotation for your perusal. Should you have further clarifications, kindly let us know. Thank you for doing business with us.

Date : May 29, 2025
To : METROPOLITAN MEDICAL CENTER
Attn : PROCUREMENT
Subject : Proposal for the Installation of One (1) Wall Mounted Air-condition Unit
Address : 1357 G. Masangkay St, Brgy Tondo Manila

I. SCOPE OF WORK

- Hauling and fabrication of support bracket
- Installation of indoor & outdoor unit
- Installation of refrigerant piping with communication wires
- Installation of drain line
- System pressure test and leak testing using Nitrogen gas
- Air evacuation
- Tapping of power supply to ACU ECB
- Testing and commissioning

II. QUOTATION

HISPATHOLOGY - 2.5HP WALL MOUNTED (OUTDOOR POWER SUPPLY 1PHASE REQUIRED)				
QTY	UNIT	DESCRIPTION	PRICE PER UNIT	TOTAL
1	LOT	Basic installation cost for the 1st 10ft	7,700.00	7,700.00
6	FT	Excess copper tube w/ rubber insulation 1/4" x 1/2"	400.00	2,400.00
11	FT	Royal cord (communication) 2.mm2 x 4C	100.00	1,100.00
5	FT	Royal cord (ODU Breaker) wire 2.mm2 x 4C	60.00	300.00
1	PC	Weather proof nema 3R w/ breaker for ACCU - 30A/1Ph	1,000.00	1,000.00
1	LOT	PVC Drain line w/ elbow from FCU to roof drain	1,800.00	1,800.00
1	PC	Special fabrication of metal bracket for ACCU floor type	2,500.00	2,500.00
1	LOT	Special fabrication of wooden bracket to reinforce FCU installation and restoration	6,500.00	6,500.00

Total cost:	23,300.00
Less 10% discount	2,330.00
Net of Discount	20,970.00
Add: 12% VAT	2,516.40
TOTAL COST VAT INCLUSIVE	23,486.40

"We Bring the Cool back"



AGD AIRCON & REFRIGERATION SERVICES

#93 M.H. del Pilar, Tugatog, Malabon City
0956-1988473 | 0917-7940234 | 0917-1143849 | 02-8293 2332
agdairconandrefservices@gmail.com
arcelito.dalit@gmail.com

Greetings!

We are pleased to send below quotation for your perusal. Should you have further clarifications, kindly let us know.
Thank you for doing business with us.

Date : May 29, 2025
To : METROPOLITAN MEDICAL CENTER
Attn : PROCUREMENT
Subject : Proposal for the Installation of Two (2) Wall Mounted Air-condition Units
Address : 1357 G. Masangkay St, Brgy Tondo Manila

I. SCOPE OF WORK

- Hauling and fabrication of support bracket
- Installation of indoor & outdoor unit
- Installation of refrigerant piping with communication wires
- Installation of drain line
- System pressure test and leak testing using Nitrogen gas
- Air evacuation
- Tapping of power supply to ACU ECB
- Testing and commissioning

II. QUOTATION

BLOOD BANK ACU #1 - 2.5HP WALL MOUNTED (OUTDOOR POWER SUPPLY 1PHASE REQUIRED)				
QTY	UNIT	DESCRIPTION	PRICE PER UNIT	TOTAL
1	LOT	Basic installation cost for the 1st 10ft		
14	FT	Excess copper tube w/ rubber insulation 1/4" x 1/2"	7,700.00	7,700.00
19	FT	Royal cord (communication) 2.mm2 x 4C	400.00	5,600.00
7	FT	Royal cord (ODU Breaker) wire 2.mm2 x 4C	100.00	1,900.00
1	PC	Weather proof nema 3R w/ breaker for ACCU - 30A/1Ph	60.00	420.00
1	LOT	PVC Drain line w/ elbow from FCU to roof drain	1,000.00	1,000.00
1	PC	Special fabrication of metal bracket for ACCU floor type	1,800.00	1,800.00
Sub total :			2,500.00	2,500.00
				P 20,920.00

BLOOD BANK ACU #2 - 2.5HP WALL MOUNTED (OUTDOOR POWER SUPPLY 1PHASE REQUIRED)				
QTY	UNIT	DESCRIPTION	PRICE PER UNIT	TOTAL
1	LOT	Basic installation cost for the 1st 10ft		
11	FT	Excess copper tube w/ rubber insulation 1/4" x 1/2"	7,700.00	7,700.00
16	FT	Royal cord (communication) 2.mm2 x 4C	400.00	4,400.00
7	FT	Royal cord (ODU Breaker) wire 2.mm2 x 4C	100.00	1,600.00
1	PC	Weather proof nema 3R w/ breaker for ACCU - 30A/1Ph	60.00	420.00
1	LOT	PVC Drain line w/ elbow from FCU to roof drain	1,000.00	1,000.00
1	PC	Special fabrication of metal bracket for ACCU floor type	1,800.00	1,800.00
Sub total :			2,500.00	2,500.00
				P 19,420.00

Total cost :

Less 10% discount

Net of Discount

Add: 12% VAT

TOTAL COST VAT INCLUSIVE

40,340.00

4,034.00

P 36,306.00

4,356.72

P 40,662.72

"We Bring the Cool back"



SERVICE JOB REPORT

Customer		Metropolitan Medical Center				Date		05-19-2025			
Address		. 1357-G. Masangkay St., Brgy. Tondo, MANILA CITY, Metro Manila				Start Time		01:12 pm			
						End Time		01:16 pm			
Telephone No.				Mobile No.		0977-8029411		Relayed by		Donnabel (KMI)	
Contact Person		Ms. Theresa/ Kat		Mobile No.		...		Tel. No.			
Warranty Code				Room Size				Warranty Type		C	
Model		KSM-IW25-WCT10M1M32		Call Origin		EM		Job Class		INST LVL 2	
S/N (I)		18672501-19566		S/N (O)		18672406-17441		Permit?		☐	
Dealer		KMI		DOP		05/19/2025		Notes		GNASIT FOR INSTALLATION DOP: 05/19/2025 EDD: 05/21/2025 NOTE: PLEASE CALL CUSTOMER FOR ANY OTHER CONCERN. PAYMENT C/O CUSTOMER DIRECT TO TECHNICIAN EGY REFERRAL KINDLY ADVISE CLIENT AHEAD OF TIME	
Installer		Gnasit		Complaint		For Installation		Appointment?		☐	
Location		Blood bank Processing Area		Before		After		O.R.?		☐	
Mode Setting (Cool)						No. of Visit		1st Action		Tentative Sched	
WAC Setting Temp(16°C-RE)/(10/12-ME)								Findings		05/22/2025	
SAC/PAC Setting Temp (17°)											
Discharge Temperature (High)											
Intake Temperature (High)											
Ampere								Recommendation			
Wattage (Inverter)											
Voltage											
SAC/PAC Pressure (PSI)											
Part Code		Description				Qty		Unit Price		Amount	
SR No.						Labor					
Repair Done		Done installation of wall mounted 2.5hp.				Handling					
						Others					
Repair Code		SAC18-3 - Installation				Total					
Date Attended		7/07/2025		Date Finished		7/12/2025		Amount Paid			
Time Attended		12:00am		Time Finished		12:00am		Balance			
This serves as temporary receipt when properly filled up by authorized representative. *				Check No.				Bank / Branch			
Serviced by: AGD		By signing below, I authorize or give consent to Kolin Philippines International, Inc. and its ASC to collect, store and process my personal information for availing service as required by Data Privacy Act of 2012 and other applicable laws and regulations.									
		I hereby agree to the above repair charges incurred/to be incurred to my unit and to the terms and conditions stated at the back and that I									

SERVICE JOB REPORT

No. **HO-00256942**
Previous SJR No. **HO-00248021**

Customer	Metropolitan Medical Center				Date	05-20-2025	
Address	1357-G. Masangkay St., Brgy. Tondo, MANILA CITY, Metro Manila				Start Time	09:28 am	
Telephone No.		Mobile No.	0977-8029411		End Time	09:39 am	
Contact Person	Ms. Theresa/ Kat	Mobile No.	...	Tel. No.		Relayed by	Donnabel (KMI)
Warranty Code		Room Size		Warranty Type	C		
Model	KSM-IW25-WCT10M1M32		Call Origin	EM	Job Class	INST	LVL 2
S/N (I)	18672501-18968		S/N (O)	18682501-18968		Job Type	FD
Dealer	KMI	DOP	05/19/2025	Notes	GNASIT FOR INSTALLATION DOP: 05/19/2025 EDD: 05/21/2025 NOTE: PLEASE CALL CUSTOMER FOR ANY OTHER CONCERN. PAYMENT C/O CUSTOMER DIRECT TO TECHNICIAN EGY REFERRAL KINDLY ADVISE CLIENT AHEAD OF TIME		
Installer	Gnasit	Complaint	For Installation				
Location	Blood bank Processing Area..	Before	After				
Mode Setting (Cool)		No. of Visit	1st Action	Tentative Sched	05/22/2025		

WAC Setting Temp(16°C-RE)/(10/12-ME)		Findings
SAC/PAC Setting Temp (17°)		
Discharge Temperature (High)		
Intake Temperature (High)		
Ampere		Recommendation
Wattage (Inverter)		
Voltage		
SAC/PAC Pressure (PSI)		

Part Code	Description	Qty	Unit Price	Amount

SR No.		Labor
Repair Done	Done installation of wall mounted 2.5hp	Handling
Repair Code	SAC18-3 - Installation	Others
Date Attended		Total
Time Attended		Amount Paid
		Balance

This serves as temporary receipt when properly filled up by authorized representative.		Check No.		Bank / Branch
Serviced by: AGD	By signing below, I authorize or give consent to Kolin Philippines International, Inc. and its ASC to collect, store and process my personal information for availing service as required by Data Privacy Act of 2012 and other applicable laws and regulations.			
I hereby agree to the above repair charges incurred/to be incurred to my unit and to the terms and conditions stated at the back, and that I				



SERVICE JOB REPORT

No.
Previous SJR No.

HO-00256743

HQ-00248021

Customer		Metropolitan Medical Center				Date		05-19-2025									
Address		, 1357-G. Masangkay St., Brgy. Tondo, MANILA CITY, Metro Manila				Start Time		01:16 pm									
						End Time		01:18 pm									
Telephone No.				Mobile No.		0977-8029411		Relayed by		Donnabel (KMI)							
Contact Person		Ms. Theresa/ Kat		Mobile No.		---		Tel. No.									
Warranty Code						Room Size				Warranty Type		C					
Model		KSM-IW25-WCT10M1M32				Call Origin		EM		Job Class		INST LVL 2					
S/N (I)		1867201-18897		S/N (O)		18662501-19074		Unit? ☐		Parking? ☐		Appointment? ☐		O.R.? ☐		Ladder? ☐	
Dealer		KMI		DOP		05/19/2025		Notes		GNASIT FOR INSTALLATION DOP: 05/19/2025 EDD: 05/21/2025 NOTE: PLEASE CALL CUSTOMER FOR ANY OTHER CONCERN. PAYMENT C/O CUSTOMER DIRECT TO TECHNICIAN EGY REFERRAL KINDLY ADVISE CLIENT AHEAD OF TIME							
Installer		Gnasit		Complaint		For installation											
Location		Histopathology Section		Before		After											
Mode Setting (Cool)								No. of Visit		1st Action		Tentative Sched		05/22/2025			
WAC Setting Temp(16°C-RE)/(10/12-ME)								Findings									
SAC/PAC Setting Temp (17°)																	
Discharge Temperature (High)																	
Intake Temperature (High)																	
Ampere								Recommendation									
Wattage (Inverter)																	
Voltage																	
SAC/PAC Pressure (PSI)																	
Part Code		Description				Qty		Unit Price		Amount							
SR No.								Labor									
Repair Done		Done installation of wall mounted 25hp						Handling									
								Others									
Repair Code		SAC18-3 - Installation						Total									
Date Attended		7/10/2025		Date Finished		7/12/2025		Amount Paid									
Time Attended		12:00 am		Time Finished		12:00 am		Balance									
This serves as temporary receipt when properly filled up by authorized representative.						Check No.				Bank / Branch							
Serviced by: Gnasit		By signing below, I authorize or give consent to Kolin Philippines International, Inc. and its ASC to collect, store and process my personal information for availing service as required by Data Privacy Act of 2012 and other applicable laws and regulations.															
		I hereby agree to the above repair charges incurred/to be incurred to my unit and to the terms and conditions stated at the back, and that I															



AGD AIRCON & REFRIGERATION SERVICES

#93 MH Del Pilar, Tugatog, Malabon City
Contact Nos.: 0956-198-8473 • 02-829-32332 • 0917-794-0234

SERVICE REPORT

S.R. No. 0567

CUSTOMER METROPOLITAN MEDICAL CENTER

DATE July - 12-2025

ADDRESS MANILA City

SJR NO.

MOBILE NO.

PRODUCT MODEL/BRAND KOLIN INVERTER KSM-1W25-WCT10M1m 32-0

SERIAL INDOOR UNIT 18672501-18897

SERIAL OUTDOOR UNIT 18682408-17411

DETAILS OF REQUEST / PROBLEM:

DETAILS OF WORK DONE / REPAIR DONE:

- * Installation 3unit WALL MOUNTED
- * Blood Bank and Hepathology
- * Flushing system Leak Testing VACUUMING
- * Testing and Commissioning

CHECK IF:

- ☐ WORK IS COMPLETE
- ☐ TO BE CONTINUED
- ☐ UNDER WARRANTY
- ☐ FOR QUOTATION

RECOMMENDATION:

The unit good cooling and condition

NATURE OF WORK:

- ☐ PREVENTIVE MAINTENANCE WORK
- ☐ REPAIR WORK
- ☐ INSTALLATION WORKS
- ☐ SERVICE CALL
- ☐ CIVIL WORK
- ☐ FABRICATION WORK

TECHNICIANS:

SIGNATURE:

Art Renier DANI

DANIEL REYES

MARYIN

J. R

R. DELA CRUZ

TRAVEL TIME

TOTAL HR.

TOTAL COST

WORK STARTED

2:30

WORK FINISHED

6:00

☐ CHARGEABLE

☐ NO CHARGE

ACKNOWLEDGED BY:

JANMAR 13/2025
CLIENT'S SIGNATURE OVER PRINTED NAME

7-12-25

DATE

NOTED BY:



#93 M.H. del Pilar, Tugatog, Malabon City
0956-1988473 | 0917-7940234 | 02-8293 2332
Arcelito.dalit@gmail.com

KOLIN PHILIPPINES INTERNATIONAL INC

(FOR SPLIT-TYPE AIRCONDITIONERS)

CUSTOMER: <u>Metropolitan Medical Center</u>		INSTALLER: <u>AGD Aircon & Refrigeration Service</u>	
ADDRESS: <u>Tondo Manila</u>		DATE INSTALLED: <u>July - 04 - 2025</u>	
CONTACT NO.: <u>Tondo Manila</u>		START-UP DATE: <u>July - 12 - 2025</u>	
MODEL: <u>15M-1435</u>	COOLING CAPACITY: <u>2HP</u>	DATE OF PURCHASE: <u>July - 12 - 2025</u>	
WCT10M1M32-0			
INDOOR SERIAL #: <u>1867250</u>	<u>180168</u>		
OUTDOOR SERIAL #: <u>18682501</u>	<u>19233</u>		

	SPECS	ACTUAL
A. VISUAL / APPEARANCE		
• PROPERLY INSTALLED INDOOR & OUTDOOR		YES
• DRAINAGE PIPE LOCATION		AIRCON DRAIN
• DRAIN PUMP (IF ANY)		N/A
B. INDOOR AND OUTDOOR UNIT		
• LOCATION OF INDOOR UNIT		2 Floor
• SERVICEABILITY OF OUTDOOR UNIT		YES
• SPACE FOR CONDENSER AIR FLOW	≥ 1m	2 mtrs
C. REFRIGERANT PIPING		
• PIPE SIZES		1 1/2" / 1 1/4"
- SUCTION LINE PRESSURE	80 - 85 psi	
- DISCHARGE LINE PRESSURE		
• PIPE LENGTH	≤ 15m	5 mtrs
• PIPE ELEVATION	≤ 5m	N/A
• CONNECTIONS (Flared / Brazed)		Flared
• DRIER INSTALLED (if any)		N/A
• BENDS / ELBOWS	5 max	5 Bends
D. LEAKAGE TEST		
		GOOD
E. ELECTRICAL		
• WIRE SIZE	# 12	2.5 THHN
• CIRCUIT BREAKER SIZE	≤ 30 amp	30A
• VOLTAGE FREQUENCY	230V / 60Hz	
• RUNNING CURRENT		
F. TEMPERATURE		
• ROOM TEMPERATURE		25.4
• INTAKE TEMPERATURE		26.1
• DISCHARGE TEMPERATURE		38.0
• TEMPERATURE DIFFERENCE	≥ 10°C	17.8
G. UNIT OPERATION / RUNNING TIME		
		4 HRS

REMARKS/RECOMMENDATIONS:

the unit good cooling and condition

INSTALLED BY: Art Kenier

INSPECTED BY:

Blood BANK (R)

Customer Signature over Printed Name



#93 M.H. del Pilar, Tugatog, Malabon City
0956-1988473 | 0917-7940234 | 02-8293 2332
Arcelito.dalit@gmail.com

KOLIN PHILIPPINES INTERNATIONAL INC

(FOR SPLIT-TYPE AIRCONDITIONERS)

CUSTOMER: <u>Metropolitan Med. Center</u>		INSTALLER: <u>AGD Aircon & Refrigeration Services</u>	
ADDRESS: <u>Tondo Manila</u>		DATE INSTALLED: <u>July - 4 - 2025</u>	
CONTACT NO.: <u></u>	MODEL: <u>KSM-1WJ5-WCT10M1M32-0</u>	COOLING CAPACITY: <u>2HP</u>	START-UP DATE: <u>July - 12 - 2025</u>
INDOOR SERIAL #: <u>18672501-19566</u>		DATE OF PURCHASE: <u></u>	
OUTDOOR SERIAL #: <u>18682408-17911</u>			

	SPECS	ACTUAL
A. VISUAL / APPEARANCE		
• PROPERLY INSTALLED INDOOR & OUTDOOR		Yes
• DRAINAGE PIPE LOCATION		AIRCON DRAIN
• DRAIN PUMP (IF ANY)		N/A
B. INDOOR AND OUTDOOR UNIT		
• LOCATION OF INDOOR UNIT		2 Floor
• SERVICEABILITY OF OUTDOOR UNIT		2nd Floor VESS
• SPACE FOR CONDENSER AIR FLOW	≥ 1m	2m x 1.5
C. REFRIGERANT PIPING		
• PIPE SIZES		1 1/2" / 1 1/4"
- SUCTION LINE PRESSURE	60 - 65 psi	140 PSI
- DISCHARGE LINE PRESSURE		
• PIPE LENGTH	≤ 15m	7m
• PIPE ELEVATION	≤ 5m	Flared
• CONNECTIONS (Flared / Brazed)		H/A
• DRIER INSTALLED (if any)		Bend
• BENDS / ELBOWS	5 max	5
D. LEAKAGE TEST		200PSI
E. ELECTRICAL		
• WIRE SIZE	# 12	3.5THH
• CIRCUIT BREAKER SIZE	≤ 30 amp	30A
• VOLTAGE FREQUENCY	230V / 60Hz	233V
• RUNNING CURRENT		5.8A
F. TEMPERATURE		
• ROOM TEMPERATURE		25.4
• INTAKE TEMPERATURE		26.3
• DISCHARGE TEMPERATURE		37.1
• TEMPERATURE DIFFERENCE	≥ 10°C	17.6
G. UNIT OPERATION / RUNNING TIME		1ARS

REMARKS/RECOMMENDATIONS:

the unit good cooling and condition

INSTALLED BY:

Art Benier BAHK

INSPECTED BY:

Customer Signature over Printed Name

Blood BAHK (L)

KOLIN PHILIPPINES INTERNATIONAL INC


(FOR SPLIT-TYPE AIRCONDITIONERS)

CUSTOMER: Metromedical Medical Center		INSTALLER: AGD Aircon & Refrigeration Services	
ADDRESS: Tondo Manila		DATE INSTALLED: July-04-2025	
CONTACT NO.:		START-UP DATE:	July-12-2025
MODEL: KSM-1435- WCT10 M1M 32-0	COOLING CAPACITY: 2HP	DATE OF PURCHASE:	
INDOOR SERIAL #: 18672501-18899			
OUTDOOR SERIAL #: 17692501-19031			

	SPECS	ACTUAL
A. VISUAL / APPEARANCE		
• PROPERLY INSTALLED INDOOR & OUTDOOR		Yes
• DRAINAGE PIPE LOCATION		AIRCON DRAIN
• DRAIN PUMP (IF ANY)		N/A
B. INDOOR AND OUTDOOR UNIT		
• LOCATION OF INDOOR UNIT		2 Floor
• SERVICEABILITY OF OUTDOOR UNIT		200PSI Yes
• SPACE FOR CONDENSER AIR FLOW	≥ 1m	2 mtrs
C. REFRIGERANT PIPING		
• PIPE SIZES		1 1/2" / 1 1/4"
- SUCTION LINE PRESSURE	60 - 65 psi	140PSI
- DISCHARGE LINE PRESSURE		
• PIPE LENGTH	≤ 15m	6 mtrs
• PIPE ELEVATION	≤ 5m	N/A
• CONNECTIONS (Flared / Brazed)		Flared
• DRIER INSTALLED (if any)		N/A
• BENDS / ELBOWS	5 max	2
D. LEAKAGE TEST		
		200PSI
E. ELECTRICAL		
• WIRE SIZE	# 12	3.5 THHN
• CIRCUIT BREAKER SIZE	≤ 30 amp	20A
• VOLTAGE FREQUENCY	230V / 60Hz	233V
• RUNNING CURRENT		7.2A
F. TEMPERATURE		
• ROOM TEMPERATURE		25.7
• INTAKE TEMPERATURE		25.1
• DISCHARGE TEMPERATURE		32.9
• TEMPERATURE DIFFERENCE	≥ 10°C	14.8°C
G. UNIT OPERATION / RUNNING TIME		
		2 HRS


REMARKS/RECOMMENDATIONS:

the unit good cooling and condition

INSTALLED BY: Art Kenier Vahit 

INSPECTED BY:

HEPATOLOGY


Customer Signature over Printed Name

1276 Pangasinan St., Tondo, Manila
 Tel: 254-1111 Fax: 254-4931

Name: KOLIN PHILIPPINES INT'L INC.

PURCHASE ORDER

P.O. No: 104696
 P.O. Date: 07/02/2025
 P.P. No: 1690
 P.E. Date: 06/27/2025
 Terms of Payment: PDC 60 Days

REQUI

PR NO:

PR DATE:

PR Date

Item ID	Description	Quantity	Unit	Price	Discount	Amount
11211290	INSTALLATION AIRCON 2.5 WALL MOUNTED BLOOD BANK	1.00	Lot	20,331.36	0.00	20,331.36

Total Amount: 20,331.36
 Vat Amount (Exc):
 Grand Total: P 20,331.36

PR # 5690 RIS# 002510 LABORATORY BLOOD BANK AREA

1 LOT BASIC INSTALLATION COST FOR THE 1ST LOT 7,700.00
 14FT EC-CSS COPPER TUBE W/ RUBBER INSULATION 1/4" 1/2 400.00
 5,600.00
 15FT ROYAL CORD (COMMUNICATION) 2.0MM2 X 4C 100.00 1,500.00
 7FT ROYAL CORD (CUT BREAKER) WIRE 2.0MM2 X 4C 60.00 420.00
 1 PC WEATHER PROOF NOMA TR W/ BREAKER FOR ACCU-FLO 1.00 1,000.00
 1,000.00
 1 LOT PVC DRAIN LINE W/ ELBOW FORM FOU TO ROOF DRAIN 1,800.00
 1,800.00
 1 SPECIAL FABRICATION OF METAL BRACKET FOR ACCU-FLO TYPE 2,500.00
 2,500.00

SCOPE OF WORKS

- MAINTENANCE AND FABRICATION OF SUPPORT BRACKET
- INSTALLATION OF INDOOR & OUTDOOR UNIT
- INSTALLATION OF REFRIGERANT PIPING WITH COMMUNICATION WIRES
- INSTALLATION OF DRAIN LINE
- SYSTEM PRESSURE TEST AND LEAK TESTING USING NITROGEN GAS
- AIR EVACUATION
- TAPPING OF POWER SUPPLY TO ACCU-FLO
- TESTING AND COMMISSIONING

APPROVED BY:

[Signature]
 Date: 7/2/2025

General Conditions:

1. This official price Signed and Approved must be accompanied with Sales Invoice and attached final PO document.
 2. It is subject to our quality check and approval.
 3. It is allowed without written consent.
 4. are delivered it is understood that the vendor price and term indicated.

Prepared By: *[Signature]* Verified By: _____

Approved By: _____
 President

Page: 1 of 1

Print Date: 7/2/2025 2:43:25 PM

Page: 1 of 1

[Signature]
 President

Print Date: 7/1/2025 5:40:05 AM

Print Date: 7/1/2025 5:40:18 AM

1257 G. Mactapan St., Tondo Manila
Telephone: 254-1111 Fax: 254-4518

KOLIN PHILIPPINES INT'L INC.

PURCHASE ORDER

P.O. No. 104648
P.O. Date 07/01/2025
P.R. No. 5689
P.R. Date 06/27/2025
Terms Of Payment PDC 60 Days

Description	Quantity	Unit	Price	Discount	Amount
250 INSTALLATION AIRCON 2.5 WALL MOUNTED BLOOD BANK	1.00	Lot	20,331.36	0.00	20,331.36
Total Amount					20,331.36
Vat Amount (Exc)					
Grand Total					P 20,331.36

PR#5689 R15W002550 LABORATORY BLOOD BANK

1 LOT BASIC INSTALLATION COST FOR 1 ST 10FT
7,700.00 7,700.00
11 FT E/CESS COPPER TUBE W/ RUBBER INSTALLTION 1/4 X 1/2 400.00
400.00
16 FT ROYAL CORD (COMMUNICATION) 2MM2 X 4C 100.00 1,600.00
7 FT ROYAL CORD (ODU BREAKER) WIRE 2MM2 X 4C 60.00 420.00
1 PC WEATHER PROOF NEMA 3R W/ BREAKER FOR ACU 30A/1PH 1,000.00
1,000.00
1 LOT PVC DRAIN LINE W/ ELBOW FROM FLOOR DRAIN 1,800.00 1,800.00
1 PC SPECIAL FABRICATION OF MEAL BRACKET FOR ACU FLOOR TYPE
2,500.00 2,500.00

SCOPE OF WORKS

- A. HAULING AND FABRICATION OF SUPPORT BRACKET
- B. INSTALLATION OF INDOOR & OUTDOOR UNIT
- C. INSTALLATION OF REFRIGERANT PIPING WITH COMMUNICATION WIRES
- D. INSTALLATION OF DRAIN LINE
- E. SYSTEM PRESSURE TEST AND LEAK TESTING USING NITROGEN GAS
- F. AIR EVACUATION
- G. TAPPING OF POWER SUPPLY TO ACE ECB
- H. TESTING AND COMMISSIONING

Conditions:

1. Officially Signed and Approved
2. be accompanied with Sales Invoice and attached
3. PO document
4. subject to our quality check and approval
5. allowed without written consent
6. delivered it is understood that the vendor
7. and term indicated

Prepared By: _____

Verified By: _____

Approved By: _____

President

Page: 1 of 1

Print Date: 7/2/2025 2:16:22 PM

1. subject to our quality check and approval
2. Once items are delivered it is understood that the vendor
3. agrees on price and term indicated

Verified By: _____

Approved By: _____

70, Malabon St., Toribon Manila
Phone: 254-1111 Fax: 254-4511

: KOLIN PHILIPPINES INT'L INC.

PURCHASE ORDER

P.O. No. 104617
P.O. Date 07/01/2025
P.R. No. 5688
P.R. Date 06/27/2025
Terms of Payment PDC 60 Days

LEQU

PR NO.
PR DATE
PR Date

Description	Quantity	Unit	Price	Discount	Amount
INSTALLATION AIRCON 2.5HP HISTOLOGY	1.00	Lot	23,486.40	0.00	23,486.40
Total Amount					23,486.40
Vat Amount (Exc)					
Grand Total == P					23,486.40

PR#5688 RTS#002550 LABORATORY
HISTOPATH SECTION

1 LOT BASIC INSTALLATION COST FOR THE 1ST 10FT 7,700.00 7,700.00
6 FT EXCESS COPPER TUBE W/ RUBBER INSTALLATION 1/4" X 1/2" 400.00 2,400.00
11 FT ROYAL CORD (COMMUNICATION) 2MM2 X 4C 100.00 1,100.00
5 FT ROYAL CORD (ODU BREAKER) WIRRE 2MM2 X 4C 60.00 300.00
1 PC WEATHER PROOF NEMA 3R W/ BREAKER FOR ACQU-30A PH 1,000.00 1,000.00
1 LOT PVC DRAIN LINE W/ ELBOW FORM FCU TO ROOF DRAIN 1,800.00 1,800.00
1 PC SPECIAL FABRICATION OF METAL BRACKET FOR ACQU FLOOR TYPE 2,500.00 2,500.00
1 LOT SPECIAL FABRICATION OF WOODEN BRACKET TO REINFORCE FCU INSTALLATION AND RESTORATION 6,500.00 6,500.00

SCOPE OF WORKS

- A. HAULING AND FABRICATION OF SUPPORT BRACKET
- B. INSTALLTION OF INDOOR & OUTDOOR UNIT
- C. INSTLLATION OF REFRIGERANT PIPING WITH COMMUNICATION WIRES
- D. INSTALLATION OF DRAIN LINE
- E. SYSTEM PRESSURE TEST AND LEAK TESTING USING NITROGEN GAS
- F. AIR EVACUATION
- G. TAPPING OF POWER SUPPLY TO ACUECB
- H. TESTING AND COMMISSIONING

APPROV

Signature

DATE:

Conditions:

Order must be Signed and Approved
accompanied with Sales Invoice and attached
document.
To our quality check and approval
need without written consent.
Hence it is understood that the vendor
is bound to the terms indicated.

Prepared By: [Signature]

Verified By: [Signature]

Approved By: [Signature]

Page 1 of 1

Run Date: 7/1/2025 1:59:54 PM

Page 1 of 1