



AIRMASTER REFRIGERATION AND AIRCONDITIONING SERVICES

No.158 San Jose Dasmariñas City Cavite *Contact Nos.: 0905 1554904/ 09184534431

Landline: (046) 424 3014

July 31, 2025

Attention: ROMEO ROMEO

We are pleased to submit our billing for Installation of aircon units @ B9 L30, Ayala West Grove Heights, Brgy. Inchigan Silang Cavite.

MODEL	Qty
KLG-IF70-5G1M32	1
KLG-IF40-5G1M32	1
KSG-IWF-30WFY8K1M32	1
KSG-IWF-20WFY8K1M32	3
KSG-IWF-15WFY8K1M32	2

1ST FLOOR

HOBBY ROOM	Area	20 sqm
------------	------	--------

ACU 1	2.0 HP Wall Mounted Inverter	KSG-IWF-20WFY8K1M32			
	Estimated Pipe Length = 27 ft				
	Estimated Royal Cord Length = 32 ft				
	Initial Charge				₱ 4,500.00
	Includes:				
	Labor				
	10ft Copper Tube				
	10ft Royal Cord				
	Outdoor bracket (Wall)				
	Consumables				
Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 1/2"	17 ft	₱ 350.00/ft	₱ 5,950.00	
Royal Cord (comm. wire)	2.mm2 x 4C	22 ft	₱ 100.00/ft	₱ 2,200.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6'	5 pc/s	₱ 350.00/pc.	₱ 1,750.00	
Full Thread	3/8" x 10'	1 pc/s	₱ 150.00/pc.	₱ 150.00	
Pipe Hanger	Fabricated	1 pc/s	₱ 300.00/pc	₱ 300.00	
Metal Clamp	3"	1 pc/s	₱ 120.00/pc	₱ 120.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	₱ 12,070.00

Estimated Charges	₱ 16,570.00
--------------------------	--------------------

BEDROOM	Area	17.5 sqm
---------	------	----------

ACU 2	1.5 HP Wall Mounted Inverter	KSG-IWF-15WFY8K1M32			
	Estimated Pipe Length = 46 ft				
	Estimated Royal Cord Length = 51 ft				
	Initial Charge				₱ 4,500.00
	Includes:				
	Labor				
	10ft Copper Tube				
	10ft Royal Cord				
	Outdoor bracket (Wall)				
	Consumables				
Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 3/8"	36 ft	₱ 350.00/ft	₱ 12,600.00	
Royal Cord (comm. wire)	2.mm2 x 4C	41 ft	₱ 100.00/ft	₱ 4,100.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6'	7 pc/s	₱ 350.00/pc.	₱ 2,450.00	
Metal Clamp	3"	9 pc/s	₱ 120.00/pc	₱ 1,080.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	₱ 21,830.00

Estimated Charges	₱ 26,330.00
--------------------------	--------------------

LIVING/FOYER

Area

62 sqm

ACU 3 7.0 HP Floor Mounted Inverter**KLG-IF70-5G1M32**

Estimated Pipe Length = 27 ft

Estimated Royal Cord Length = 34 ft

Initial Charge

₱ 15,000.00

Includes:

Labor

10ft Copper Tube

10ft Royal Cord

Indoor bracket

Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 3/8" x Ø 5/8"	17 ft	₱ 600.00/ft	₱ 10,200.00	
Royal Cord (comm. wire)	2.mm2 x 4C	24 ft	₱ 100.00/ft	₱ 2,400.00	
Royal Cord (ACCU-Breaker)	5.5mm x 3c	7 ft	₱ 70.00/ft	₱ 490.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Outdoor Bracket	Fabricated Wall	1 pc/s	₱ 5,000.00/pc	₱ 5,000.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 19,390.00</u>

Estimated Charges**₱ 34,390.00****KITCHEN/DINING**

Area

42 sqm

ACU 4 4.0 HP Floor Mounted Inverter**KLG-IF40-5G1M32**

Estimated Pipe Length = 43 ft

Estimated Royal Cord Length = 50 ft

Initial Charge

₱ 11,000.00

Includes:

Labor

10ft Copper Tube

10ft Royal Cord

Indoor bracket (Floor)

Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 3/8" x Ø 5/8"	33 ft	₱ 400.00/ft	₱ 13,200.00	
Royal Cord (comm. wire)	2.mm2 x 4C	40 ft	₱ 100.00/ft	₱ 4,000.00	
Royal Cord (ACCU-Breaker)	5.5mm x 3c	7 ft	₱ 70.00/ft	₱ 490.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6'	6 pc/s	₱ 350.00/pc.	₱ 2,100.00	
Full Thread	3/8" x 10'	2 pc/s	₱ 150.00/pc.	₱ 300.00	
Metal Clamp	3"	8 pc/s	₱ 120.00/pc	₱ 960.00	
Outdoor Bracket	Fabricated Wall	1 pc/s	₱ 5,000.00/pc	₱ 5,000.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 27,350.00</u>

Estimated Charges**₱ 38,350.00**

2ND FLOOR**BEDROOM2**

Area

22 sqm

ACU 5**2.0 HP Wall Mounted Inverter****KSG-IWF-20WFY8K1M32**

Estimated Pipe Length = 53 ft

Estimated Royal Cord Length = 58 ft

Initial Charge

₱ 4,500.00

Includes:

Labor

10ft Copper Tube

10ft Royal Cord

Outdoor bracket (Wall)

Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 1/2"	43 ft	₱ 350.00/ft	₱ 15,050.00	
Royal Cord (comm. wire)	2.mm2 x 4C	48 ft	₱ 100.00/ft	₱ 4,800.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6"	9 pc/s	₱ 350.00/pc.	₱ 3,150.00	
Full Thread	3/8" x 10'	1 pc/s	₱ 150.00/pc.	₱ 150.00	
Metal Clamp	3"	9 pc/s	₱ 120.00/pc	₱ 1,080.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 25,830.00</u>

Estimated Charges**₱ 30,330.00****BEDROOM3**

Area

21 sqm

ACU 6**2.0 HP Wall Mounted Inverter****KSG-IWF-20WFY8K1M32**

Estimated Pipe Length = 60 ft

Estimated Royal Cord Length = 65 ft

Initial Charge

₱ 4,500.00

Includes:

Labor

10ft Copper Tube

10ft Royal Cord

Outdoor bracket (Wall)

Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 1/2"	50 ft	₱ 350.00/ft	₱ 17,500.00	
Royal Cord (comm. wire)	2.mm2 x 4C	55 ft	₱ 100.00/ft	₱ 5,500.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6"	9 pc/s	₱ 350.00/pc.	₱ 3,150.00	
Full Thread	3/8" x 10'	2 pc/s	₱ 150.00/pc.	₱ 300.00	
Metal Clamp	3"	12 pc/s	₱ 120.00/pc	₱ 1,440.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 29,490.00</u>

Estimated Charges**₱ 33,990.00**

MASTER BEDROOM

Area

33 sqm

ACU 7 3.0 HP Wall Mounted Inverter**KSG-IWF-30Wfy8K1M32**

Estimated Pipe Length = 53 ft

Estimated Royal Cord Length = 58 ft

Initial Charge**₱ 5,500.00**

Includes:

Labor
10ft Copper Tube
10ft Royal Cord
Outdoor bracket (Wall)
Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 5/8"	43 ft	₱ 400.00/ft	₱ 17,200.00	
Royal Cord (comm. wire)	2.mm2 x 4C	48 ft	₱ 100.00/ft	₱ 4,800.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6'	9 pc/s	₱ 350.00/pc.	₱ 3,150.00	
Full Thread	3/8" x 10'	1 pc/s	₱ 150.00/pc.	₱ 150.00	
Metal Clamp	3"	12 pc/s	₱ 120.00/pc	₱ 1,440.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 28,340.00</u>

Estimated Charges**₱ 33,840.00****BEDROOM1**

Area

16 sqm

ACU 8 1.5 HP Wall Mounted Inverter**KSG-IWF-15Wfy8K1M32**

Estimated Pipe Length = 69 ft

Estimated Royal Cord Length = 74 ft

Initial Charge**₱ 4,500.00**

Includes:

Labor
10ft Copper Tube
10ft Royal Cord
Outdoor bracket (Wall)
Consumables

Installation Materials	Description	Qty	Price per qty	Subtotal	
Copper Tube	Ø 1/4" x Ø 3/8"	59 ft	₱ 350.00/ft	₱ 20,650.00	
Royal Cord (comm. wire)	2.mm2 x 4C	64 ft	₱ 100.00/ft	₱ 6,400.00	
Royal Cord (ACCU-Breaker)	3.5mm x 3c	5 ft	₱ 60.00/ft	₱ 300.00	
Circuit Breaker Waterproof	30A / 1Ph	1 pc/s	₱ 1,000.00/pc	₱ 1,000.00	
Rubber Insulation	2 1/8" x 3/4" x 6'	10 pc/s	₱ 350.00/pc.	₱ 3,500.00	
Full Thread	3/8" x 10'	1 pc/s	₱ 150.00/pc.	₱ 150.00	
Metal Clamp	3"	14 pc/s	₱ 120.00/pc	₱ 1,680.00	
PVC Blue	3/4" x 10'	2 pc/s	₱ 150.00/pc	₱ 300.00	<u>₱ 33,980.00</u>

Estimated Charges**₱ 38,480.00****Mobilization Charge****₱ 4,800.00****Total Estimated Charges****₱ 257,080.00**


PROPRIETOR
WILSON ARQUILLO